

MAJOR CWC PROJECTS IN PROGRESS

Project Name / Owner of Project	Project Contact	Contract Amount	Prime or Subcontractor?	On Schedule?	Percent Complete	Scheduled Completion	Type of Agreement
UCI Medical Center UCI	Ken Ketchum (714) 938-3300	\$1,969,000	Sub	Yes	97%	Jan-12	Lump Sum
Van Buren Blvd, Riverside County of Riverside	Karen Mayfield (714) 984-5500	\$373,325	Sub	Yes	60%	Dec-11	Lump Sum
I-215 Hwy Bridge Construction San Bernardino Assoc Governments	Alex Medyn (951) 684-5360	\$1,249,280	Sub	Yes	65%	Dec-12	Lump Sum
Caltrans - Lake Shasta Caltrans	Fred Morell (818) 362-8391	\$3,017,200	Sub	Yes	0%	Dec-15	Lump Sum
Caltrans - Merced Caltrans	Bill Shurbert (925) 606-2400	\$152,000	Sub	Yes	50%	May-12	Lump Sum
Caltrans - High Street Caltrans	Nick Reker (707) 742-6000	\$853,930	Sub	Yes	35%	Dec-12	Lump Sum
Lawrence Berkeley Medical/Laboratories-Bldg. 74 Webcor	Kairee Tann (415) 978-1021	\$250,000	Sub	Yes	99%	Jan-12	Lump Sum
Caltrans Pittsburg Caltrans	Robert Moseman (530) 365-3930	\$350,000	Sub	Yes	15%	Dec-12	Lump Sum
SPRU U.S. Dept. Of Energy	Peggy hamilton (518) 952-7057	\$371,330	Sub	Yes	10%	Dec-11	Lump Sum
ORNL; OR21 Misc. Facilities Demo Dept. of Energy	Mike Ferrari (865) 425-7138	\$1,091,000	Sub	Yes	80%	Jan-12	Lump Sum
Caltrans 405-22 Garden Grove State of California	Jan Bohn (949) 855-9755	\$348,000	Sub	Yes	30%	Dec-11	Lump Sum
Cal Memorial Stadium Webcor Builders	Brad Denney (650) 823-5621	\$4,000,000	Sub	Yes	95%	Mar-12	Lump Sum
Station 175 Demolition Transcontinental Gas Pipeline Co, LLC	Ricky Patterson (434) 981-4708	\$908,309	Prime	Yes	50%	Dec-11	Lump Sum
BMS Syracuse Bristol-Myers Squibb Co	Mark Lang (716) 856-5636	\$3,662,762	Sub	Yes	0%	Jul-12	Lump Sum

PROJECTS ANTICIPATING AWARD

Project Name / Owner of Project	Contract Amount	Prime or Subcontractor?	Anticipated Start Date